



Amendment to Project Agreement

Project Sponsor: City of Redmond
Project Title: Redmond Central Connector Phase 2

Project Number: 12-1429 D
Amendment Number: 1

Amendment Type:

Time Extension

Amendment Description:


Pursuant to a request from City of Redmond the Project Agreement identified above is amended to extend the end date of this agreement.

The project period of 03/31/2013 to 11/30/2015 is extended to allow the contracting party until 12/31/2016 to complete the project.

Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

**State Of Washington
Recreation and Conservation Office**

BY: 
Kaleen Cottingham

TITLE: Director

DATE: 9/30/15

Pre-approved as to form:
By: IS/
Assistant Attorney General

Amendment Milestone Report

Project Number: 12-1429 D
Project Name: Redmond Central Connector Phase 2
Sponsor: Redmond City of
IAC Project Manager: Darrell Jennings

Amendment Number: 1

| X | ! | Milestone | Target Date | Comments/Description |
|---|---|------------------------------|-------------|--|
| X | | Project Start | 03/31/2013 | |
| X | | Design Initiated | 03/31/2013 | |
| X | ! | Cultural Resources Complete | 07/31/2013 | RCO has completed cultural resources consultation with Native American tribes and the Department of Archaeology and Historic Preservation. No further cultural resource investigation is required. DAHP Log No: 061013-03-RCFB |
| X | | 60% Plans to RCO | 11/30/2013 | 12/22/14 approved by OGM AC. |
| X | | Applied for Permits | 11/30/2013 | 12/22/14 |
| X | ! | Progress Report Submitted | 12/31/2015 | |
| | | SEPA/NEPA Completed | 03/31/2016 | |
| | | All Bid Docs/Plans to RCO | 03/31/2016 | |
| | | Bid Awarded/Contractor Hired | 05/31/2016 | |
| | ! | Construction Started | 06/30/2016 | |
| | | RCO Interim Inspection | 07/31/2016 | |
| | | 50% Construction Complete | 07/31/2016 | |
| | ! | Progress Report Submitted | 07/31/2016 | |
| | ! | Annual Project Billing | 07/31/2016 | |
| | | 90% Construction Complete | 09/30/2016 | |
| | | Funding Acknowl Sign Posted | 09/30/2016 | |
| | | RCO Final Inspection | 10/31/2016 | |
| | | Construction Complete | 10/31/2016 | |
| | | Final Report in PRISM | 11/30/2016 | |
| | | Final Billing to RCO | 12/15/2016 | |
| | ! | Agreement End Date | 12/31/2016 | |

X = Milestone Complete

! = Critical Milestone

Natural Resources Building
1111 Washington St. S.E.
Olympia, WA 98501

P.O. Box 40917
Olympia, WA 98504-0917



STATE OF WASHINGTON

RECREATION AND CONSERVATION OFFICE

(360) 902-3000
TTY (360) 902-1996
Fax: (360) 902-3026

E-mail: info@rco.wa.gov
Web site: www.rco.wa.gov

September 29, 2015

Carolyn Hope
City of Redmond
PO Box 97010
Redmond, WA 98073

RE: Redmond Central Connector Phase 2, RCO #12-1429D
Amendment #: 1

Dear Ms. Hope:

Staff has received your time extension request for the above-referenced project. Based on a review of Project Agreement milestones and circumstances you have described in your correspondence, your request is approved.

Attached are an original Project Agreement amendment and revised Milestone Report for your records. No signature is required on your part; this amendment is fully executed. If you have any questions, please call Darrell Jennings at (360) 902-3020 or send an e-mail to darrell.jennings@rco.wa.gov.

Sincerely,

A handwritten signature in black ink that reads "Kaleen Cottingham".

Kaleen Cottingham
Director

Enclosures

